

Progress of Civil Infrastructure Works:

| S.No | Pocket | | Progress of Works | Target | Remarks |
|------|--------|-----------------------|--|------------|---|
| 1 | B-1 | Under Ground Services | All underground services (Sewer, Storm, Water Supply, crossings etc) are already completed. | Completed | Completed |
| | B-1 | Road Work | Road work is complete. Bitumen work on one road is pending. | 20.11.2019 | For Bitumen work |
| 2 | B-2 | U.G Services | All underground services are already completed. | Completed | Completed |
| | B-2 | Road Work | All layers of road work completed except bitumen layer. Bitumen on 60% area is pending | 10.12.2019 | For Bitumen work |
| 3 | B-3 | U.G Services | All underground services are already completed. | Completed | Completed |
| | B-3 | Road Work | All layers of road work completed except bitumen layer. | 20.12.2019 | For Bitumen work |
| 4 | A-1 | U.G Services | All underground services are already completed except 50m stretch . | 25.11.19 | For completion of 50 M work |
| | A-1 | Road Work | All layers of road work completed except WBM on AR-5.GSB laid on AR-5.Bitumen work is pending. | 15-3-19 | For Bitumen work |
| 5 | A-2 | U.G Services | All underground services are already completed except AR-9 . | 30.11.19 | For completion of AR-9 road. |
| | A-2 | Road Work | All layers of road work completed except Road AR-9. Bitumen layer is pending on all roads. | 15.12.19 | Bitumen work will be carried out on AR-6 only |
| 6 | A-3 | U.G Services | Only sewer work completed, all other underground services are pending. | 31.1.2020 | |
| 7 | VR-5 | | Left over portion on Right side VR-5 | 31.3.2020 | |

Note: (1) Society has already one tube well under operation and drilling of one more tubewell is likely to start before 10th November. The water supply through pipe line for pocket B-1, B-2, B-3, A-1, A-2 will be commissioned by 31.12.2019.

(2) 400 trees have been planted along various roads and in parks during this Rainy season.

(3) Bitumen work is likely to start around 10th November.

Progress of Electrical Infrastructure Works:

| S.No | Pocket | Progress of Works | Target | Remarks |
|------|--------|---|--|---------|
| 1 | B-1 | Cabling for street lights is complete HT and LT for houses is pending. | Street light (30.11.2019) Completion of laying all cables (30.12.2019) | |
| 2 | B-2 | Ducting for HT and LT is under progress Cabling for HT and LT, Street light is pending | Street light (30.11.2019) Completion of laying all cables (30.11.2019) | |
| 3 | B-3 | Work yet to start | Street light (30.12.2019) Completion of laying of all cables (30.12.2019) | |
| 4 | A-1 | Work yet to start | 28.2.2020 | |
| 5 | A-2 | Work yet to start | 28.2.2020 | |
| 6 | A-3 | Work yet to start | 30.3.2020 | |

Note: Special efforts for illumination of street lights have been carried out by Electrical experts.
Construction of switch room is under progress.