

Progress of Civil Infrastructure Works :-

Sr.No.	Pocket	Work	Progress of Work	Target	Remarks
1	B-1	Under Ground Services	All underground services (Sewer, Storm, Water Supply, Crossings etc.) are already completed.	Completed	Completed
	B-1	Road Work	Bitumen work on roads is complete. (except 200m)	28-02-2020	Could not be completed due to bad weather
2	B-2	Under Ground Services	All underground services (Sewer, Storm, Water Supply, Crossings etc.) are already completed.	Completed	Completed
	B-2	Road Work	Bitumen work on roads is complete	Completed	Completed
3	B-3	Under Ground Services	All underground services (Sewer, Storm, Water Supply, Crossings etc.) are already completed.	Completed	Completed
	B-3	Road Work	All layers of road work completed except bitumen layer	15-03-2020	Could not be completed due to bad weather
4	A-1	Under Ground Services	All underground services (Sewer, Storm, Water Supply, Crossings etc.) are already completed.	Completed	completed
	A-1	Road Work	All layers of road work completed except bitumen layer	31-03-2020	
5	A-2	Under Ground Services	All underground services (Sewer, Storm, Water Supply, Crossings etc.) are already completed.	completed	completed
	A-2	Road Work	All layers of road work completed except bitumen layer	15-04-2020	15-04-2020
6	A-3	Under Ground Services	Sewer completed, storm under progress, road work is under progress	28-02-2020	
7	VR-5	Road Work	Left over portion on right side of VR 5	15-04-2020	

Note: Society has already one tube well under operation and commissioning of second tube well is also completed. The water supply through pipeline for Pocket B1, B2, B3, A1, A2 is being commissioned very soon.

400 trees are planted along various roads and in parks. 400 more trees will also be planted in the coming rainy season.

Progress of Electrical Infrastructure Works:-

Sr.No	Pocket	Progress of Works	Target	Remarks
1	B-1	Street light commissioned.		
2	B-2	Street light commissioned, electrical conduiting completed.		
3	B-3	Work of street light is under progress.	15-02-2020	
4	A-1	Work of conduiting	28-02-2020	
5	A-2	Work of conduiting is under progress	15-02-2020	
6	A-3	Work of conduiting	31-03-2020	

Roof slab of Electrical sub station room is likely to be completed by 11-1-20. Work of foundations of Transformers and chambers for house connections is under progress and likely to be completed by 31-3-20.