## Status and Planning Table (Pocket Wise) for Civil Infrastructure Works of Society Work Status of Pocket A 2 Shoulders Earth Work Sewer Work Storm Work | Water Supply Bitumen Layer Remarks Road No. **GSB WBM** Kerb Channel Target Junction of 100 ft. road and complete 60 ft. road, yet to be 6 complete complete complete complete complete complete complete pending constructed. Bitumen work will be carried out after 7 complete pending completion of electrical complete complete complete complete complete complete complete conduiting and rainy season. Bitumen work will be carried out after completion of electrical 8 complete complete complete complete complete complete complete complete pending conduiting and rainy season. except bitumen 30/09/19 for work, Bitumen work will be pending activities marked 9 complete pending pending pending pending pending pending pending taken up after laying of in red electrical cables Bitumen work will be carried out after completion of electrical 11 complete complete complete complete complete complete complete complete pending conduiting and rainy season. Bitumen work will be carried out after 12 complete complete complete complete complete complete pending completion of electrical complete complete

pending

complete

13

complete

complete

complete

pending

pending

conduiting and rainy season.

Bitumen work will be taken

up after laying of electrical

cables

30/07/19 for

activities marked

in red

pending

pending

14	complete	pending		Bitumen work will be carried out after completion of electrical conduiting and rainy season.							
17	complete	complete	complete	complete	pending	pending	pending	pending	pending	15/08/19 for activities marked in red	Bitumen work will be carried out after completion of electrical conduiting and rainy season.
18	complete	complete	complete	complete	pending	pending	pending	pending	pending	15/08/19 for activities marked in red	Bitumen work will be carried out after completion of electrical conduiting and rainy season.