## Status and Planning Table (Pocket Wise) for Civil Infrastructure Works of Society Work Status of Pocket B 1 Road No. Earth Work | Sewer Work | Storm Work Water Supply **GSB** WBM Kerb Channel Shoulders Bitumen Layer Remarks Target 1 complete complete complete complete complete complete complete complete complete 2 complete complete complete complete complete complete complete complete complete 3 complete complete complete complete complete complete complete complete complete 4 complete complete complete complete complete 40 mtr area pending complete complete complete complete Bitumen work will be 30/09/19 for carried out after 5 activities completion of electrical pending pending pending pending pending pending pending pending pending marked in red conduiting and rainy season. Bitumen work will be carried out after completion of electrical 6 complete complete half-pending complete complete complete complete complete complete conduiting and rainy season. 7 complete complete complete complete complete complete complete complete complete Bitumen work will be carried out after 8 pending completion of electrical complete complete complete complete complete complete complete complete

complete

complete

complete

complete

complete

complete

complete

complete

complete

9

conduiting and rainy season.