| Status and Planning Table (Pocket Wise) for Civil Infrastructure Works of Society | | | | | | | | | | | |
|---|------------|------------|------------|--------------|----------|----------------------|--------------|-----------|---------------|---|--|
| Work Status of Pocket B 3 | | | | | | | | | | | |
| Road No. | Earth Work | Sewer Work | Storm Work | Water Supply | GSB | WBM | Kerb Channel | Shoulders | Bitumen Layer | Target | Remarks |
| 10 | complete | complete | complete | complete | complete | complete | complete | complete | pending | | |
| 11 | complete | complete | complete | complete | complete | one layer pending | complete | complete | pending | 30/10/19 for activities — marked in red | Bitumen work will be carried out after completion of electrical conduiting and rainy season. |
| 12 | complete | complete | complete | complete | complete | one layer pending | complete | complete | pending | | |