

The progress charts for Civil Infrastructure development works were uploaded on website in first week of July. Since then ,The Civil Infrastructure work has been carried out on Road No's AR 13, AR 17 & AR 18 . All layers up to GSB including all services i.e. sewer/storm/water supply etc have been completed on above mentioned roads. Presently work is standstill due to persistent rain and work will resume from mid September, after completion of rainy season. The overall progress of civil infrastructure work except top bitumen layer is 90% till date. It is pertinent to mention that road work yet to be taken up is only about 750 meters, which will be taken up in the month of October. For Electrical Infrastructure works, tender has been awarded and proper planning including drawings etc has been prepared. The electrical poles for street lights have already been installed in 80% of area.

For laying of the electrical cables, sheathing pipes have already reached at site and work is in progress in pocket B2 and pace will pick up after rainy season.